

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PRED- NABARD RIDF XX Grant – Medak circle – Construction of High level bridge on R/f NH9 to Pocharam of Patancheruvu (M) of Medak District – According post facto Extension of Agreement Time up to 20.04.2018 without penalty - - Orders - Issued.

---

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 420**

**Dated: 28-06-2018**

**Read the following:-**

1. G.O.Rt.No.221, PR&RD (Progs.II) Dept, dt.4.4.2015
2. From the CE, PR, Hyd, Lr.No.AE/DEE.II /Medak/NABARD -XX/EOAT/2018, dt.14.03.2018  
<<<>>>

**ORDER:-**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord post facto EOAT up to 20.04.2018 without penalty for the work "Construction of High level bridge on R/f NH9 to Pocharam of Patancheruvu (M) of Medak District" with an Estimate cost of Rs.100.00 Lakhs/180.00 Lakhs as the delay not attributed to the contractor as the delay occurred as the time required for execution of additional items due to revised designs.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT (FAC)**

**To**

The Chief Engineer, Panchayat Raj, Hyderabad.

**Copy to:**

The OSD to Minister (PR&RD).

SF/SC.

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**